

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions reverse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

LC-D31696 (CC)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

NMFU

8. FARM OR LEASE NAME

SEMU Permian

9. WELL NO.

30

10. FIELD AND POOL, OR WILDCAT

Shaggy Branch Pool

11. SEC., T., R., M., OR B.K. AND
SURVEY OR AREA

Sec. 25, T-20S R-37E

12. COUNTY OR PARISH

Harris

13. STATE

N. Mex.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

P.O. Box 460, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

660' FEL & 1980' FNL of SOC. 25

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3529' DF

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐


SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☒(NOTE: Report results of multiple completion on Well
Completion or Recorecompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spotted 50 sacks of cement in open hole 3,540' - 3,250'. Set retainer at 2,540' & pumped 75 sacks cement below retainer. Set a 125 sack cement plug from 1450' to surface. Capped with a 10 sack cement plug. 10" wire placed in between cement plug. Set dry hole marker. Plugging commenced 9-20-73 and was completed 9-21-73. Location is restored and ready for injection.

18. I hereby certify that the foregoing is true and correct

SIGNED



TITLE

Admin. Supervisor

DATE

10-26-73

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

USGS/S File NMFU-4

*See Instructions on Reverse Side

OCT 25 1974