

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - II" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐
Name of Operator
Chevron U.S.A. Inc.
Address of Operator
P.O. Box 670, Hobbs, NM 88240
Location of Well
UNIT LETTER H 660 FEET FROM THE East LINE AND 1980 FEET FROM
THE North LINE, SECTION 30 TOWNSHIP 20S RANGE 37E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.)
3532'
12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:
SUBSEQUENT REPORT OF:

REFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
WELL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <u>dpn, log, perf, acdz</u> <input checked="" type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

POH w/production equipment. Establish returns w/foam mist, cleanout fill from 3828 to 3835. Drill from 3835 to 3918. Circulate clean. Log w/ CNL, CCL, GR & Cal. Acidize open hole w/3500 gallons NEFE. RIH w/temp survey, could not get below 3710, cleanout 180' fill from 3710 to 3890, fell through. Tag TD at 3918, swab test. RIH w/ production tubing (2 3/8 to 3916) and prod equip. Space out, hang on. Test tubing to 500psi, ok. Turn over to production. Work performed 9-24-87 through 9-27-87.

TD: 3918 PB: 3918

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

by M. E. Abner TITLE Staff Drilling Engineer DATE Sept. 28, 1987
ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR
APPROVED BY _____ TITLE _____ DATE _____
NOTATIONS OF APPROVAL, IF ANY:

RECEIVED
SEP 30 1987
OCD
HOBBS OFFICE