

CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

6. Indicate Type of Well OIL WELL ☒ GAS WELL ☐ OTHER ☐		7. Unit Agreement Name Eunice Monument S. Unit
8. Name of Operator Chevron U.S.A. Inc.		8. Farm or Lease Name
9. Well No. 171		10. Field and Pool, or Wharft Eunice Monument G/SA
11. Location of Well UNIT LETTER N 660 FEET FROM THE South LINE AND 1980 FEET FROM West LINE, SECTION 31 TOWNSHIP 20S RANGE 37E N.M.P.M.		12. County Lea
13. Elevation (Show whether DF, RT, GR, etc.) 3540'		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

ORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
PORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	
THIR ☐		OTHER <u>dpr, log, perf, acdz</u> ☒	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

TD: 3900 Work performed 1-30-88 through 2-6-88

TIH w/ rods and pump, change out wellhead to National, test wellhead and BOP to 500psi, ok. TIH w/pkr and set at 3685'. Acidize openhole 3752-3900 w/3500 gallons 15% NEFE HCL, flushed w/ 10# BW. Swab. Perf w/4" guns 1 SPF, phased 120°, 36 holes at 3644-60, 3696-3716' in zone 1&2. set 5½" CIBP at 3738', dump 2.3 sx f/3738-3721'. Acdz perfs f/3644-3716 w/ 2600 gallons 15% NEFE HCL, swab. Cleanout 17'sd f/3721' - 3738. Drillout CIBP at 3738', push and CO to bottom at 3900. Run production tubing, 2 3/8" BPMA to 3865', SN at 3832'. Run pmp equipment, space out pmp, ru pmp unit, test pmp to 500psi ok. RDMO PU.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

M. E. Abwin TITLE: Staff Drilling Engineer DATE: Feb. 12, 1988
Eddie W. Seay
Oil & Gas Inspector
DATE: FEB 18 1988