

HUMBLE OIL & REFINING COMPANY - HUMBLE STATE AGGIES NO. 10 - FORM C-103 (Continued)

Detailed Account of Work Done, Nature and Quantity of Materials Used, and Results Obtained.

8. Ran 2" tubing, set at 3735, ran rods and pump, started well pumping, but failed.
9. Loaded tubing with lease oil, pressured up to 700 pounds, tubing held - OK. Unseated pump, pumped oil into formation, reset pump and started well pumping. Failed to pump.
10. Pulled rods and pump, cleaned frac sand out of pump, reran rods and pump, well failed to pump, long stroked well with pulling unit, started pumping. Released unit.
11. Recovered all load oil. Testing well.
12. Well completed as a pumping oil well.