

HOBBS OFFICE O. C. C.

Lockhart A-27 - No. 5

MAR 29 11 55 AM '66

After: PB 6510' Pay: Drinkard 6407-6496. On test 3-27-65 flwd 8
BO, 0 BW, 38 Gvty, 437 MCFG, in 24 hours. 25/64" chk, GOR 54,625.
Pay: Blinebry - Gas 5687-5886'. On test 1-28-66 flwd 4121 MCF & 16
Bbls condensate 61° gvty in 24 hours, CP 1236#, GOR 251,312.
Calculated open flow potential 19,107 MCFPD, workover started: 1-5-65
Completed: 1-27-65.