

DUPLICATE

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office **Las Cruces**

Lease No. **032096 (a)**

Unit

RECEIVED

DEC 20 1950

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

A. K. Lockhart A-27 No. 8

Hobbs, New Mexico December 19 19 50

Well No. **8** is located **600** ft. from **N** line and **1050** ft. from **E** line of sec. **27**

NW 1/4 Sec. 27
(1/4 Sec. and Sec. No.)

21 S
(Twp.)

37 E
(Range)

N 1/2 P 1
(Meridian)

Driskard
(Field)

Lea

(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 13 3/8" casing at 253' and cemented with 250 sacks cement. Total depth of hole 253' in Red Bed. Cement circulated to surface. Plug down at 9:00 A.M. 12-13-50.

On 12-14-50, after 24 hours WOC, pressure tested casing with 250' for 30 minutes. Final pressure 250'. Found top of cement plug at 204'. Drilled out plug and tested casing with 250' for 30 minutes. Final pressure 230'.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Continental Oil Company**

Address **Box CC**

Hobbs, New Mexico

By

E. L. Sawyer

Title **District Superintendent**

Abstract

[illegible][illegible]

to a place. 1000 ft. down at 3:00 A.M. 12-13-50.
Total depth of hole 5231 in feet.
and cement discussed
12-13-50. 5231 and cement discussed 12-13-50.

On 12-14-50, after 24 hours WOC, pressure ceased rising and 2504 for 30 minutes. Final pressure 2503. Found top of casing at 204'. Drilled out plug and tested casing with 250 for 30 minutes. Final pressure 250.

000000 110 1234567890

29 xol

001504-1004-0100

SECRET