

3-15-26-80 Testing well.
3-27-80 Ran 1-1/2 plug set in LT @ 6071'. Tested to 1000 psi., retrieved plug.
3-28-80 MIRU. Pull rods & pump from UT. Pumped 30 bbls. 2% KCL.
3-29-80 Kill well w/150 bbls 2% KCL, Inst BOP, POH w/UT & LT
3-30,31-80 Crew off.
4-1-80 Kill well w/20 bbls KCL, FIH w/LT, TS 6067, pkr 6062. Set plug @ 6060'.
Tstd tbg 1000 psi. Ran 2-1/16 UT w/Baker T. Retrieved plug fm LT. Tied
LT into flowline. TP 50#, CP 0.
4-2-80 Testing well.
4-11-80 MIRU. Ran 65 rod string. Installed 1-1/4 pump.
4-12-26-80 Testing well.
4-27-80 Pulled rods. Atmpt to fish SV.
4-28-80 Crew off.
4-29-80 Atmpt to fish SV @ 6060, CUD not get below 6050. Pulled rods from UT.
4-30-80 POH w/UT. Pulled rods and pump fm LT.
5-1-80 Ran pkr on 2-1/16 LT. Set pkr 6060. Ran 2-1/16 UT.
5-2-80 Ran rods & pump. Pres test both strings of tbg to 500 psi.
5-3,6-5-80 Testing well.
6-6-80 Potential test, P, 5 B0, 1 BW, 168 MCF, GOR 33,600/l.