

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule J106).

Name of Company Socony Mobil Oil Company, Inc.		Address P. O. Box 2406, Hobbs, New Mexico				
Lease E. O. Carson	Well No. 22	Unit Letter L	Section 28	Township 21S	Range 37E	
Date Work Performed 7-3-60	Pool Paddock & Wantz Abo	County Lea				

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations ☒ Casing Test and Cement Job ☐ Other (Explain):
☐ Plugging ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilling Contractor: **Marcum Drilling Company**Spudded: **6:00 A. M. 9-2-60**

Set 352' of 13 3/8" casing (260' of 61#, J-55, 8-RT, SS + 92' of 72#, N-80, 8-RT, SS)
Set @ 352' cemented with 350 sks Portland Cement, Circ out 30 sks. PD 6:00 A. M.
9-3-60. WOC 24 hrs. *Tested 13 3/8" csg w/500# for 30 minutes, O. K.

*It has been brought to the attention of the Drilling Supervisor of the minimum pressure
for testing casing & all tests in the future will be in accordance with NMOCC Regulations.

Witnessed by D. Collins	Position Drilling Foreman	Company Socony Mobil Oil Company, Inc.
-----------------------------------	-------------------------------------	--

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA


D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name Production Superintendent
Title Production Superintendent	Company Socony Mobil Oil Company, Inc.
Date 9-1-60	