

-2-

D. Hardy
C-103
P&A'd

1-20-89 thru 2-3-89 Set 5-1/2" CR @5101'. Sqzd perfs from 5137'-5312' W/200 sxs "H" cmt, WOC 4 hrs. Re-sqzd perfs W/150 sxs "H" cmt, snaped out of CR, circ'd out 66 sxs. Drilled out CR @5102 & hard cmt to 5350', top of CIBP. Circ'd hole clean. Pressre tested sqz to 1000#, Helf O.K. Pef'd Glorieta from 5137'-5174' W/1 JSPF, 21 holes, 22.5 GC. Acidized Glorieta perfs 5137'-5174' W/2000 gals 15% NEFEHCL acid. Swbd 0 BO. sqz'd perfs W/200 sxs "H" cmt.. Tagged & drilled hard cmt from 4843'-5095'. Circd clean. csg appears partically collapsed or a sliver is bent into wellbore. Milled. Drilled hart cmt to 5175', circd clean, tested sqz to 1000#, O. K. Drilled out CIBP @5360' and cmt to 5392', circd clean. csp appears to have collaped below CIBP at 5360', possibly during the last cement sqz of perfs 5137'-5312'. Prep to P&A.
2-4-89 thru 2-6-89 Well SI, Prep to P&A

2-7-89 thru 2-8-89 Mixed and spot 50 sxs "H" cmt from 5392'-4950'. WOC 4 hrs. Tagged cmt plug at 5005'. Displaced hole W/10 ppg mud. Spot 25 sxs "H" cmt plug from 3665'-3444'. Spot 25 sxs "H" cmt plug from 3300'-3079'. Perf'd 4-way sqz shot at 2600'. Tagged at 2610'. BJ-Tital attempted to EIR into sqz hole at 2600', unable to PI at 3000#. Perf'd 4-way sqz shot at 1100', EIR into sqz hole w/returns out bradenhead, set 5-1/2" CR @ 1011', cmtd W/110 sxs "H" cmt, dumped 10 sxs cmt on retainer. Spot 100' cmt plug at surface. Dig out cellar, cut off wellhead 10' BGL, weld on steel plate, install dry hole marker, RR @5:00 PM 2-7-89.