

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
Name of Operator GULF OIL CORPORATION (Sun Oil Company's)		Central Drinkard Unit
Address of Operator P. O. Box 670, Hobbs, NM 88240		8. Farm or Lease Name
Location of Well UNIT LETTER B 660 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 29 TOWNSHIP 21S RANGE 37E NMPM.		V. Linam #2
		9. Well No.
		106
		10. Field and Pool, or Wildcat
		Drinkard
		12. County
		Lea
15. Elevation (Show whether DF, RT, GR, etc.) 3475' GL		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Repair communication

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6670' TD.
Pull producing eqpt. Reran 2-3/8" long string tbg to 6602' w/pkr set @ 6444'. Reran 2-3/8" short string tbg to 3825'. Reran pump & rods in both strings. Loaded both tbg strings w/8.6# brine & checked pump action - ok. Placed well on production.

Work performed 3/13/79 to 3/21/79.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>N. P. Sikes, Jr.</u>	TITLE <u>Area Engineer</u>	DATE <u>3-23-79</u>
APPROVED BY <u>Jerry Sexton</u>	TITLE <u>SUPERVISOR DISTRICT</u>	DATE <u>MAR 26 1979</u>
CONDITIONS OF APPROVAL, IF ANY:		