

V. M. HENDERSON WELL No. 6

Spudded 12-1/4" hole 7:00 P.M. September 16, 1961. Ran 1240' of 8-5/8" O.D. casing and cemented at 1253' with 600 sx Incor 4% Gel and 200 sx Incor Neat. Cement circulated. Plug at 1222'. Tested before and after drilling plug for 30 minutes with 1000 PSI. Tested O.K. Job complete 8:00 A.M. September 20, 1961.

Core No. 1 - 5090' to 5140', scattered shows, 100%, October 5, 1961.  
Core No. 2 - 5140' to 5190', scattered shows, 100%, October 6, 1961.

Ran 6531' of 5-1/2" O.D. casing and cemented at 6550' with 1000 sx Incor with 1/2 lb Flo Seal per sx, plus 1% Halad-9. Plug at 6530'. Tested before and after drilling plug for 30 minutes with 1500 PSI. Tested O.K.. Ran RA Log and Cement Bond Log, Top of cement above 1570', which was top of Cement Bond Logged interval, (8-5/8" O.D. casing). Job complete 1:00 P.M. October 24, 1961.

UNDESIGNATED (DRINKARD)

Open hole, 6550' to 6700', acidize with 3000 gals 15% LST NEA. Swab Well.

UNDESIGNATED (BLINEBRY GAS)

Perforate 5-1/2" casing with 1 jet shot per ft, 5539' to 5543', 5547' to 5565', 5569' to 5587', 5593' to 5610', 5618' to 5628', and 5632' to 5654'. Acidize with 2000 gals 15% LST NEA. Swab well. Frac with 20,000 gals refined oil and 30,000 lbs sand.

UNDESIGNATED (PADDOCK)

Perforate 5-1/2" casing with 2 jet shots per ft, 5158' to 5168'. Acidize with 500 gals 15% LST NEA. Swab well.

UNDESIGNATED (PADDOCK) TEST

On 16 hour Potential test, well flowed thru 18/64" choke, 90 BO and 1.5 BW ending 4:00 A.M. November 21, 1961.  
Gravity - 37  
GOR - 135  
Top of pay - 5158'  
Btm of pay - 5168'  
NMOCC Date - October 18, 1961  
TEXACO Inc. date - November 21, 1961.

UNDESIGNATED (DRINKARD) TEST

On 24 hour Potential Test, well flowed 48 BO and 10 BW thru 22/64" choke ending 10:00 A.M. December 21, 1961.  
Gravity - 34.0  
GOR - 3817  
Top of pay - 6550'  
Btm of pay - 6700'  
NMOCC date - October 18, 1961  
TEXACO Inc. date - December 21, 1961

UNDESIGNATED (BLINEBRY) TEST

On 24 hour absolute open flow Potential well flowed thru 1" choke 6400 MCFPD and 22 bbls Condensate ending 7:00 A.M. December 27, 1961.  
Gravity - 53.6  
GOR - 45.540  
Top of Pay - 5539'  
Btm of Pay - 5654'  
NMOCC date - October 18, 1961  
TEXACO Inc. date - December 27, 1961.