

V. M. HENDERSON WELL NO. 7

Ran string No. 1, (Paddock Zone) 5302' of 2 3/8" O.D. casing 4.60 lb, J-55, 8-R, and cemented at 5310'.

Ran string No. 2, (Drinkard Zone) 6736' of 2 3/8" O.D. casing, 4.60 lb., J-55, 8-R, and cemented at 6744'.

Ran string No. 3, (Penrose Skelly Zone) 6736' of 2 3/8" O.D. casing, 4.60 lb., J-55, 8-R, and cemented at 6744'.

Cemented above strings of casing with 1050 sx Incor. neat with 8% Gel and 0.8% LWL. Flushed ahead of cement with 20 bbls fresh water and 500 gals mud flush. Top of cement by temperature survey, 2750'. Job complete 4:40 a.m. February 6, 1962.

Tested each string for 30 minutes with 1500 PSI from 3:00 to 3:30 p.m. February 10, 1962. Tested O.K. Job complete 3:30 p.m. February 10, 1962.

R. 2/10/62