

NOTE: Cemented down all strings simultaneously with 1320 sacks of cement. Top of cement at 1500'. Primary cementing supplemented with squeeze cementing through Otis Type "A" Sliding Side Doors (SSD).

SSD set at 3658'

Top at 3638 Feet

Name: Penrose-Skelly

Completion this
Zone: Oil

Bottom at 3790 Feet

SSD set at 3845'

SSD set at 5152'

Top at 5174 Feet

Name: Paddock

Completion this
Zone: Oil

Bottom at 5184 Feet

SSD set at 5217'

SSD set at 6558'

Top at 6618 Feet

Name: Drinkard

Completion this
Zone: Oil

Bottom at 6730 Feet

Drinkard Oil (Z-Dr.)

Penrose-Skelly Oil (X-Ga.)

Paddock Oil (Y-Gl.)

11-3/4" Casing set at 329'
Cement Circulated

8-5/8" Casing set at 3000' Cemented
with 1650 sacks, cement did not
circulate. Bradenhead sqzd. 100sx.cmt
2-3/8" Casing set at 5329'

2-3/8" Casing set at 6744'

2-3/8" Casing set at 6744'
Radioactive collar & 6' sub at
3500'

Perforated
3638-46 3752-62
3700-20 3782-90

Radioactive collar & 4' sub at
5053'

Perforated
5174' - 84'

8' sub at 6486'

Perforated
6618-21, 6648-50, 6687-94,
6626-28, 6659-62, 6724-30.
6631-33, 6672-77,

TD 6745'

TEXACO Inc.

LEASE: V. M. Henderson, Well No. 8
FIELD: Penrose-Skelly, Paddock, and Drinkard
DATE: April 6, 1962