

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department
OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

Form C-103
Revised 1-1-89

DISTRICT I

P.O. Box 1980, Hobbs, NM 88240

DISTRICT II

P.O. Drawer Dd, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, Nm 87410

API NO. (assigned by OCI) on New Wells)	
30-025-06923	
5. Indicate Type of Lease:	
STATE	<input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.	
N/A	
7. Lease Name or Unit Agreement Name	
H.T. MATTERN (NCT-B)	
8. Well No.	
12	
9. Pool name or Wildcat	
EUMONT GAS	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:	
OIL	GAS
WELL <input type="checkbox"/>	WELL <input checked="" type="checkbox"/> OTHER
2. Name of Operator	
CHEVRON U.S.A. INC.	
3. Address of Operator	
P.O. BOX 1150 MIDLAND, TX 79702 ATTN: P.R. MATTHEWS	
4. Well Location	
Unit Letter	E : 1980'
Section	31
Feet From The	NORTH
Township	21S
Range	37E
Line and	660'
Feet From The	WEST
NMPM	LEA
County	
10. Elevation(Show whether DF, RKB, RT, GR, etc.)	
3640' GE	

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTER CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABAN. ☐
CASING TEST AND CMT JOB ☐
OTHER: RECOMPLETE IN THE EUMONT ☒

12. Describe Proposed or Completed Operations(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MIRU, POOH WITH PROD. EQUIP.
TIH AND LOG HOLE WITH GR-CCL. SET CIBP AT 3675', CAP WITH 35' OF CEMENT , PBTD AT 3640'.
PERF EUMON AT 3624-3223. ACIDIZE WITH 2300 GALS OF 15% NEFE. SWAB BACK ACID.
FRAC EUMONT WITH 95,000 GALS OF 50\50 GEL & CO2, WITH 175,000# OF SAND. FLOW WELL BACK.
PACKER SET AT 3158', LOAD ANN. WITH PACKER FLUID AND TEST TO 300#-OK.
WORK ENDED ON 5-22-92.
WILL BEGIN PRODUCING UPON APPROVAL OF NSL & NSP BY THE OCD.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE P.R. Matthews TITLE TECH. ASSISTANT DATE: 5-28-92

TYPE OR PRINT NAME P.R. MATTHEWS TELEPHONE NO (915)687-7812

APPROVED BY Orig. Signed by Paul Kautz Geologist TITLE DATE JUN 01 '92
CONDITIONS OF APPROVAL, IF ANY:

Posted 11-17-92
BA Person Skelly HA E