

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate	Nature	of	Report	bv	Checking	Below

REPORT ON BEGINNING	REPORT ON RESULT OF TEST	REPORT ON
DRILLING OPERATIONS	OF CASING SHUT-OFF	REPAIRING WELL
REPORT ON RESULT OF PLUGGING WELL	REPORT ON RECOMPLETION OPERATION	REPORT ON (Other) INSTALL PUMP. EQUIP.

June 30, 1953 Hobbs, New Marico (Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation	J. N. Carson "C"
Bateman & Whitaitt. (Contractor)	, Well No1 in the NE 1/4 NE 1/4 of Sec
T21-S, R. 37-E, NMPM, Penrose-Skelly	
The Dates of this work were as follows:June 20-28-1953	
Notice of intention to do the work (was) (TEXTREP Submitted on Fo	rm C-102 on

and approval of the proposed plan (was) (generated obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Installed Lufkin T-5A-7C-4310CH twin crank Pumping Unit w/10 HP Electric Motor. Ran 120 Jts. 3737' tubing. Tubing set at 3744'. Seating nipple at 3728'. Perf. 3729-33'. Ran pump & rods.

Pumped on Oil Conservation Commission test 12 bbls oil, 4 bbl water thru 2-3/8" tubing in 24 hrs, 13 x 42" spm. Gas Volume too small to measure. GOR None. Allowable before equipment replacement 4 BOPD. Allowable after equipment replacement 12 BOPD.

Approved: OIL CONSERVATION COMMISSION	hereby certify that the information given above is true and complete
Noy yumper	o the best of my knowledge.
F F	Position Asst. Area Prod. Supt. Representing. Gulf Oil Corporation Address. Box 2167, Hobbs, New Metico