

This form is not to
be used for reporting
packer leakage tests
in Northwest New Mexico

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Mobil Producing TX & NM Inc.		Lease Carson Watson <i>Com</i>		Well No 2		
LOCATION OF WELL	Unit H	Sec. 33	Twp. 21	Rge 37	County Lea	
NAME OF RESERVOIR OR POOL		TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. FLOW, ART LIFT	PROD. MEDIUM (Tbg or Cag)	CHOKE SIZE	
Upper Comple.	Blineberry		Gas	Flow	Tbg	Full
Lower Comple.	Tubb		Gas	Flow	Tbg	Full

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 8:00 am 8-29-88

Well opened at (hour, date): 8:00 am 8-30-88

Indicate by (X) the zone producing

Pressure at beginning of test

Stabilized? (Yes or No)

Maximum pressure during test

Minimum pressure during test

Pressure at conclusion of test

Pressure change during test (Maximum minus Minimum)

Was pressure change an increase or a decrease?

Well closed at (hour, date): 8:00 am 8-31-88

Oil Production

During Test: 0 bbls; Grav. -

Total Time On
Production

24 hours

Gas Production

During Test 87 MCF; GOR

Remarks:

(Continue on reverse side)

FLOW TEST NO. 2

Well opened at (hour, date): 8:00 am 9-1-88

	Upper Completion	Lower Completion
Indicate by (X) the zone producing	X	
Pressure at beginning of test	460	300
Stabilized? (Yes or No)	Yes	Yes
Maximum pressure during test	460	360
Minimum pressure during test	410	300
Pressure at conclusion of test	410	360
Pressure change during test (Maximum minus Minimum)	50	60
Gas pressure change an increase or a decrease?	decrease	increase

Well closed at (hour, date): Left Open Total Time On Production 24 hours

Oil Production During Test: 0 bbls; Grav. -- Gas Production During Test 63 MCF; GOR ---

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved SEP 22 1988 19 _____
New Mexico Oil Conservation Division

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

de _____

Operator Mobil Producing Texas & New Mexico Inc.

By Nancy Lewis

Title MOBIL EXPLORATION & PRODUCING U.S. INC.
AS AGENT FOR MOBIL PRODUCING TEXAS & NEW MEXICO

Date 9-20-88

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

A packer leakage test shall be commenced on each multiple completed well within ten days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the test or the tubing have been disturbed. Tests shall also be taken at any time that completion is suspected or when requested by the Division.

At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset locations shall also be so notified.

The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that they need not remain shut-in more than 24 hours.

For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until flowing well-head pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7. All pressures throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with dead-weight tester at least twice, once at the beginning and once at the end, of each flow test.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Division on Southeast New Mexico Packer Leakage Test Form Revised 11-01-58, together with the original pressure recording gauge charts with all the dead-weight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all dead-weight pressure readings which were taken. If the pressure offset is indicated, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

SEP 21 1988

OCD
HOBBS OFFICE