

11/16 E. O. CARSON #14, 8220 TD, 6280 PBTB.
 Blinebry: SI - pkr leakage test. - 726 BLW.
 Tubb: SI - pkr leakage test. - 441 BLW.

11/17 E. O. CARSON #14, 8220 TD, 6280 PBTB
 SI for pkr leakage test.
 Blineberry: TP 1455. -726 BLW.
 Tubb: TP 1366. -441 BLW.

11/20 E. O. CARSON #14, 8220 TD, 6280 PBTB
 Pkr leakage test indicate comm, prep to check wellhead.
 Blineberry: -726 BLW.
 Tubb: -441 BLW.

11/21 E. O. CARSON #14, 8220 TD, 6280 PBTB
 Blinebry: SI. -726 BLW.
 Tubb: SI. -441 BLW.
 Check wellhead ok, prep to run tbg plug & test tbg.

11/22 E. O. CARSON #14, 8220 TD, 6280 PBTB
 Blinebry: SI. -726 BLW.
 Tubb: SI. -441 BLW.
 WO wireline to set plug, prep to test tbg.

11/27 E. O. CARSON #14, 8220 TD, 6280 PBTB.
 Blinebry: SI 4 days. - 726 BLW.
 Tubb: Otis ran tbg plug to 6908, press tbg to 2500#/ok,
 pulled plug, started to rerun pkr leakage test. - 441 BLW.

11/28 E. O. CARSON #14, 8220 TD, 6280 PBTB.
 Blinebry: Taking pkr leakage test. - 726 BLW.
 Tubb: Taking pkr leakage test. - 441 BLW.

11/29 E. O. CARSON #14, 8220 TD, 6280 PBTB.
 Blinebry: Fl on pkr leakage test,
 F 15 BNO + 0 BLW/24 hrs, 16/64 ck,
 TP 1482-1079, 2.4 MMCF. - 726 BLW.
 Tubb: SI - pkr leakage test. - 441 BLW.

11/30 E. O. CARSON #14, 8220 TD, 6280 PBTB.
 Blinebry: SI 24 hrs, TP 1450, taking pkr leakage test. - 726 BLW.
 Tubb: SI 48 hrs, TP 1315, taking pkr leakage test. - 441 BLW.

12/1 E. O. CARSON #14, 8220 TD, 6280 PBTB.
 Blinebry: SI 48 hrs, TP 1308, pkr leakage test indicated
 communications, prep to retest tbg. - 726 BLW.
 Tubb: F 54 BNO + 0 BLW + 2.2 MMCFG/24 hrs, 20/64 ck. - 441 BLW.

12/4 E. O. CARSON #14, 8220 TD, 6280 PBTB
 Blinebry: SI 72 hrs.
 Tubb: set tbg plug in 2-1/16 tbg, 5912, press up on tbg 2000,
 held 1 min, press went to zero, check plug, found 3' of fillup on
 top of plug, surf csg 1000 psi.