

E. O. Carson No. 16

C-103

Page 2

2/23/97	Flowed 10 BO, 335 Mcf in 6 hours.
2/24/97	Killed well. POOH with 3-1/2" tubing and packer. RIH with 2-3/8" production tubing.
2/25/97	Swabbing back load.
2/26,27/97	Swabbing and flowing.
2/28/97	Flowing. RIH with slickline. Tagged sand fill at 5764 ft.
3/1,2/97	Swabbing and flowing.
3/3/97	RIH with pump and rods.
3/4/97 thru	
3/18/97	Pumping and testing.
3/19/97	POOH with rods, pump and tubing. Cleaned out frac sand to 5870 ft. RIH with 2-3/8" tubing for production. RIH with pump and rods and put on production.
3/20/97	Pumping and testing.

JJ/mjl

eocar16b.103