

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, 87505

WELL API NO.	30-025-06987
5. Indicate Type of Lease	STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
6. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
Titan Resources I, Inc.

3. Address of Operator
500 West Texas, Suite 500, Midland, TX 79701

4. Well Location
Unit Letter D : 660 Feet From The North Line and 860 Feet From The West Line
Section 33 Township 21-S Range 37-E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3464' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input type="checkbox"/>
	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12/9/96 Prep to fish 28 joints of 2-3/8" tubing previously dropped in hole, pull packer, clean out well and put on pump. MIRU pulling unit. RIH with overshot, caught fish and jarred loose. POOH with 28 jts 2-3/8" tubing and part of on-off tool. Still have junk in hole on top of packer.

12/10, 11/96 Attempted to fish junk--no success.

12/12-14/96 RIH with mill. Milled and fished junk tbgs.

12/15/96 RIH with bridge plug and packer. Squeezed Paddock perms 5150 ft to 5285 ft with 170 sx cement. WOC.

12/18/96 Drilled cement from 5000 ft to 5156 ft.

12/19/96 Drilled out cement and pulled bridge plug. RIH with mill and wash pipe.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ron Lechwar TITLE Project Manager DATE 1/24/97
TYPE OR PRINT NAME Ron Lechwar TELEPHONE NO 915/682-66

(This space for State Use)

APPROVED BY TITLE DATE
CONDITIONS OF APPROVAL, IF ANY:

JAN 31 1997