

- E. O. CARSON #16, 8220 TD, 6980 PBTD.
- 9/20 Finish POH w/ tbq & BP, ran Guib 7" KV30 pkr on 2-3/8 tbq to 5096, Sweet hydraulic holddown set @ 5087, SN @ 5086, 162 jts 2-3/8 EUE 8rd tbq, inst'l tree, S 2 BNO + 158 BLW/7 hrs, L hr sw 15 bbls, S/O 2% oil, 3600' FIH, sl sh of gas, SD for nite.
- 1280 BLW.
- E. O. CARSON #16, 8220 TD, 6980 PBTD.
- 9/21 SI 13 hrs, TP 1000, F 47 BNO + 108 BLW/9½ hrs on 16/64 ck, TP 350, L hr F 10 bbls, S/O 30% oil, RD, Rel unit & Rel well to Prod @ 3:00 p.m. 9/20/72.
- 1172 BLW.
- E. O. CARSON #16, 8220 TD, 6980 PBTD.
- 9/22 Connected well, prep to put on test.
- 1172 BLW.
- E. O. CARSON #16, 8220 TD, 6980 PBTD
- 9/23 F1 39 BNO + 2 BLW/ 16 hrs, 16/64" ck, TP 460.
-1170 BLW.
- 9/24 F1 96 BNO + 156 BLW/ 18 hrs, 16/64" ck, TP 420, (repair sep) -1014 BLW.
- 9/25 F1 111 BNO + 239 BLW/ 24 hrs, 16/64" ck, TP 380.
-775 BLW.
- E. O. CARSON #16, 8220 TD, 6980 PBTD
- 9/26 F1 111 BNO + 223 BLW/ 24 hrs, 20/64" ck, TP 350, GV 456 MCF/D.
-552 BLW.
- E. O. CARSON #16, 8220 TD, 6980 PBTD
- 9/27 No rpt.
- E. O. CARSON #16, 8220 TD, 6980 PBTD
- 9/28 F1 199 BNO + 354 BLW/ 48 hrs, 20/64" ck, TP 340, GOR 2713/1.
198 BLW to rec.
- E. O. CARSON #16, 8220 TD, 6980 PBTD
- 9/29/72 NMOCC PCT: F1 93 BNO + 163 BLW/ 24 hrs, 20/64 ck, TP 340, GOR POTENTIAL 2713/1, gr 38.5 @ 60, allow 78 BOPD, NP (2000/1 GOR limit based on top allow), top allow 107, cap 93, compl 9-17-72.
FINAL REPORT.