

1/14/97 Released packer. Retrieved bridge plug and POOH. RIH with packer and set at 5704 ft. RU swab and swabbed well down. Acidized Drinkard with 3,000 gal 15% NEF₆ HCl. RU swab and swabbed well down.

1/15/97 Swabbed well down. Released packer and lowered packer to 6309 ft and reset. RU swab and swabbed well down.

1/16/97 Released packer and POOH. RIH with bridge plug and packer. Set bridge plug at 5700 ft. Pulled packer up to 5524 ft and set.

1/17/97 RU swab and swabbed well down. RU acid truck and acidized Blinbry perms 5555' to 5624' with 2,000 gal 15% NEF₆ HCl plus 324 gal paraffin and iron control chemical. RU swab and swabbed well down.

1/18/97 Swabbed well down. Released packer and retrieved bridge plug and POOH. RIH with bridge plug on tubing. **Set bridge plug at 6308 ft. POOH with tubing. Drinkard zone abandoned.**