

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

OIL CONSERVATION DIVISION  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

This form is not to be used for  
reporting packer leakage tests in  
Northwest New Mexico

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator	OXY USA Inc.				Lease	Owen A		Well No.	2
Location of Well	Unit	Sec.	Twp	Rge	County				Lea
	0	35	21S	37E					
Name of Reservoir or Pool			Type of Prod. (Oil or Gas)	Method of Prod. Flow, Art Lift	Prod. Medium (Tbg. or Csg)		Choke Size		
Upper Compl	Blinebry		Gas	Flow	Casing		Open		
Lower Compl	Wantz Abo		Oil	Flow	Tubing		Open		

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 12:00 March 7, 1994

Well opened at (hour, date): 11:30 March 8, 1994

	Upper Completion	Lower Completion
Indicate by ( X ) the zone producing.....	X	
Pressure at beginning of test.....	340	100
Stabilized? (Yes or No).....	Yes	Yes
Maximum pressure during test.....	340	220
Minimum pressure during test.....	40	100
Pressure at conclusion of test.....	40	220
Pressure change during test (Maximum minus Minimum).....	300	120
Was pressure change an increase or a decrease?.....	Decrease	Increase
Well closed at (hour, date): 14:00 March 9, 1994	Total Time On Production 26.5 hours	
Oil Production During Test: 0 bbls; Grav. --	Gas Production During Test: 12 MCF; GOR --	
Remarks No packer leakage indicated		


FLOW TEST NO. 2

Well opened at (hour, date): 15:00 March 10, 1994

	Upper Completion	Lower Completion
Indicate by ( X ) the zone producing.....		X
Pressure at beginning of test.....	275	300
Stabilized? (Yes or No).....	Yes	Yes
Maximum pressure during test.....	275	300
Minimum pressure during test.....	275	20
Pressure at conclusion of test.....	275	20
Pressure change during test (Maximum minus Minimum).....	0	280
Was pressure change an increase or a decrease?.....	No Change	Decrease
Well closed at (hour, date): 15:00 March 11, 1994	Total time on Production 24 hours	
Oil production During Test: 1 bbls; Grav. --	Gas Production During Test: 25 MCF; GOR 25,000	
Remarks No packer leakage indicated		

OPERATOR CERTIFICATE OF COMPLIANCE

I hereby certify that the information contained herein is true  
and completed to the best of my knowledge

OXY USA Inc.  
Operator  
  
Signature  
Scott E. Gengler Engineering Advisor  
Printed Name Title  
April 4, 1994 (915) 685-5600  
Date Telephone No.

OIL CONSERVATION DIVISION

Date Approved APR 07 1994  
By  
Orig. Signed by Paul Kautz  
Title Geologist

## **INSTRUCTIONS FOR SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST**

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such test shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for minimum of two hours thereafter, provided, however, that they need not remain shut-in more than 24 hours.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.
7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with deadweight tester at least twice, once at the beginning and once at the end, of each flow test.
8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Division on Southeast New Mexico Packer Leakage Test Form Revised 1-1-89, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve from each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form C-116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.