

NEW MEXICO OIL CONSERVATION COMMISSION

SOUTHEAST NEW MEXICO PACKER LEAKAGE TEST

Operator Continental Oil Company			Lease Lockhart B-35			Well No. 1	
Location of Well	Unit G	Sec 35	Twp 21	Rge 37	County Lea		
	Name of Reservoir or Pool		Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)	Choke Size	
Upper Compl	Tubb		Gas	Flow	Csg.	Orifice 1.250"	
Lower Compl	Drinkard		Oil	Flow	Tbg.	12/64"	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): 8:30 AM 2-12-62

	Upper Completion	Lower Completion
Well opened at (hour, date): <u>8:30 AM 2-13-62</u>		
Indicate by (X) the zone producing.....	<u>X</u>	
Pressure at beginning of test.....	<u>1538</u>	<u>522</u>
Stabilized? (Yes or No).....	<u>Yes</u>	<u>No</u>
Maximum pressure during test.....	<u>1538</u>	<u>530</u>
Minimum pressure during test.....	<u>1172</u>	<u>522</u>
Pressure at conclusion of test.....	<u>1172</u>	<u>530</u>
Pressure change during test (Maximum minus Minimum).....	<u>366</u>	<u>8</u>
Was pressure change an increase or a decrease?.....	<u>Decrease</u>	<u>Increase</u>
Well closed at (hour, date): <u>8:30AM 2-14-62</u>	Total Time On Production <u>24 hours</u>	
Oil Production	Gas Production	
During Test: <u>15</u> bbls; Grav. <u>50.8</u> ; During Test <u>703</u> MCF; GOR <u>46,867</u>		
Remarks _____		

FLOW TEST NO. 2

	Upper Completion	Lower Completion
Well opened at (hour, date): <u>8:30 AM 2-15-62</u>		
Indicate by (X) the zone producing.....		<u>X</u>
Pressure at beginning of test.....	<u>1480</u>	<u>529</u>
Stabilized? (Yes or No).....	<u>Yes</u>	<u>Yes</u>
Maximum pressure during test.....	<u>1520</u>	<u>*700</u>
Minimum pressure during test.....	<u>1480</u>	<u>*250</u>
Pressure at conclusion of test.....	<u>1520</u>	<u>275</u>
Pressure change during test (Maximum minus Minimum).....	<u>40</u>	<u>450</u>
Was pressure change an increase or a decrease?.....	<u>Increase</u>	<u>Decrease</u>
Well closed at (hour, date): <u>8:30 AM 2-16-62</u>	Total time on Production _____	
Oil Production	Gas Production	
During Test: <u>17</u> bbls; Grav. <u>37°</u> ; During Test <u>335</u> MCF; GOR <u>19,706</u>		
Remarks <u>No evidence of communication.</u>		

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19
New Mexico Oil Conservation Commission

Operator Continental Oil Company

By J. B. Parker

Title District Superintendent

Date March 5, 1962

By _____
Title _____

7. INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer bridge test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter provided however that they need not remain shut-in more than 24 hours.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter provided however that the flow test need not continue for more than 24 hours.

12. In accordance with the Flow Test No. 1, the well shall be tested in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Immediately following Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in until the previously shut-in zone is produced.

7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end, of each flow test.

5 The results of the above-described tests shall be filed in triplicate
6 within 15 days after completion of the test. Tests shall be filed with
7 the appropriate District Office of the New Mexico Oil Conservation Com-
8 mission on Fueltest New Mexico Packer Leakage Test Form Revised 11-1-68,
9 together with the original pressure recording gauge charts with all the
10 deadweight pressures which were taken indicated thereon. In lieu of
11 filing the original charts, the operator may construct a pressure versus
12 time curve graph from each test, indicating thereon all pressure
13 changes which may be reflected by the gauge charts as well as all dead-
14 weight pressure readings which were taken. If the pressure curve is sub-
15 mitted, the original chart must be permanently filed in the operator's
16 office. Form Fueltest is to accompany the Packer Leakage Test Form
17 when the test period concludes with a gas-oil ratio test period.

[illegible]