

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN
(Other Instructions
reverse side)DATE
1-7-68Form approved,
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 032096 a

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT TO DRILL" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME NMFU
2. NAME OF OPERATOR Continental Oil Company	8. FARM OR LEASE NAME Lockhart A-35
3. ADDRESS OF OPERATOR Box 460, Hobbs, New Mexico 88240	9. WELL NO. 2
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1980' FNL + 1980' FWL, Section 35, T-21S, R-37E, Lea County, New Mexico.	10. FIELD AND POOL, OR WILDCAT Hartzcho
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SECT. OR AREA Sec 35, T-21S, R-37E
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3386 DF	12. COUNTY OR PARISH Lea
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐
(Other) ☐	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
(Other) ☐	

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Squeezed perfs 5688-5746 with 150 sacks Class C cement. Drilled out cement to 5765. Tested with 1000 lbs for 30 minutes. Tested OK. Squeezed perfs 6480 to 6573 with 15 sacks class C cement. Drilled out cement. Tested with 1000 lbs. for 30 minutes. Tested OK. Drilled 6 1/2 hole to 7350. Ran 5" OD liner 6350-7350. Cemented with 95 sacks Class C cement. Temp survey indicated top of cement at 6900. Ran squeeze tool and tested top of liner with 5000 pounds 15 minutes. Tested OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert Paul III

TITLE

Adm. Sec. Chief

DATE

6-3-68

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED

USGS-5 Atl-Ros-2 Chev. Mid-2 Pan Am-Hobbs-2

JUN 10 1968

M. H. BROWN
DISTRICT ENGINEER

*See Instructions on Reverse Side