

[illegible]

DO NOT USE THE INFORMATION CONTAINED HEREIN FOR THE PURPOSE OF PROMOTING OR ENDORSING ANY PRODUCT OR SERVICE.

1. Name of Operator Amerada Hess Corporation		2. Unit Agreement Name Warren McKee Unit	
3. Address of Operator Drawer D, Monument, New Mexico 88265		3. Well No. 142	
4. Location of well UNIT LETTER <u>L</u> <u>660</u> FEET FROM THE <u>West</u> LINE AND <u>1980</u> FEET FROM THE <u>South</u> LINE, SECTION <u>17</u> TOWNSHIP <u>20-S</u> RANGE <u>38-E</u> NADP.		4. Field and Pool, or Wildcat Warren McKee	
5. Elevation (Show whether DF, RT, GR, etc.) 3570' DF		6. County Lea	

[illegible]

PERFORM REMEDIAL WORK	<input type="checkbox"/>	PLUG AND ABANDON	<input type="checkbox"/>	REMEDIAL WORK	<input checked="" type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>			COMMENCE DRILLING OPS.	<input type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>	CHANGE PLANS	<input type="checkbox"/>	CASING TEST AND CEMENT JOBS	<input type="checkbox"/>		
OTHER _____	<input type="checkbox"/>			OTHER _____			<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

August 1979 - Attempted to pull tbg. & gas lift equipment. No results. McCullough perf. gas lift mandrel at 8936' w/one 1/2" hole. Worked tbg. No results. McCullough shot six foot 50 grain bumper shot fr. 8933' to 8939' w/tension & torque on tbg. No results. McCullough cut 2-1/16" CS Hyd. tbg. at 8885'. Ran overshot & jars, caught tbg., jarred & recovered tbg. & seal ass'y fr. Model D pkr. at 8943'. Circ. & bailed fill fr. inside 5-1/2" csg. fr. 9060' to 9100'. Re-ran tbg. & gas lift equipment & resumed prod.

November 6, 1979 to November 10, 1979 - Pulled tbg. & gas lift equipment. Ran Cavins hydrostatic bailer on tbg. Found no fill. Ran 192 jts. 2-3/8" Buttress thd. & 98 jts. 2-3/8" EUE 8R tbg., pump & rods, installed pump unit and electric motor and resumed production as pumping oil well.

Test of 11-30-79: Pumped 53 b.o. & no water in 24 hrs. on 5-130" SPM.

16. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED EB Fisher TITLE Supv. Adm. Ser. DATE 12-11-79

APPROVED BY: David S. Smith TITLE: _____
CONDITIONS OF APPROVAL, IF ANY: _____