

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPL
(Other instructions
verse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME <u>WMEU</u>
2. NAME OF OPERATOR <u>Continental Oil Company</u>	8. FARM OR LEASE NAME <u>SEMU PERMIAN</u>
3. ADDRESS OF OPERATOR <u>Box 460, Hobbs, New Mexico 88240</u>	9. WELL NO. <u>21</u>
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface <u>660' FSL + 1980' FEL of Sec. 19, T-20S, R-38E,</u> <u>in Lea County, New Mexico</u>	10. FIELD AND POOL, OR WILDCAT <u>Shagan Maryburg</u>
14. PERMIT NO.	11. SEC. T., R., M., OR BLK. AND SURVEY OR AREA <u>Sec. 19, T-20S, R-38E</u>
15. ELEVATIONS (Show whether DF, RT, GR, etc.) <u>3546' DF</u>	12. COUNTY OR PARISH <u>LEA</u>
	13. STATE <u>N. MEX.</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☒	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) ☐	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

It is proposed to ~~re-enter~~ and multiple complete this well by the following procedures.

Drill out cement plugs at 3900'-4200'; 5350'-5450'; 5700'-5800'; 6000'-6100'; 6600'-6700'; 6900'-7000'; 7500'-7600'; + wash to 8000'. Run open hole logs. Run 7" casing with DV tool to 5000'. Cement in two stages. Drill out DV tool and test cement with 1,000 # psi, wash to BTD. Run GR/correlation log. Perforate Devonian, Tubb, and Blinburg as indicated on open hole logs. Treat each set of perms with 2,500 gals. of 15% LSTNF. Test each zone. Final completion procedures dependent on test results. This work is scheduled to commence on 9-15-69.

18. I hereby certify that the foregoing is true and correct

SIGNED M. E. Yeakley

TITLE Administrative Section Chief DATE 9-11-69

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

APPROVED
DATE

SEP 11 1969

ARTHUR R. BROWN
DISTRICT ENGINEER

*See Instructions on Reverse Side