

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPI
(Other Instructions
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ <i>Water Injection</i>	7. UNIT AGREEMENT NAME <i>MM 72</i>
2. NAME OF OPERATOR <i>Continental Oil Company</i>	8. FIRM OR LEASE NAME <i>SCM 21 Permian</i>
3. ADDRESS OF OPERATOR <i>Box 460, Hobbs, N. Mex.</i>	9. WELL NO. <i>31</i>
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface <i>660' FNL & 1980' FWL, Section 19, T-20S, R-38E, Lea County, N. Mex.</i>	10. FIELD AND POOL, OR WILDCAT <i>Boyle - Graham - Powell Field Shager - Grayburg</i>
14. PERMIT NO.	11. SEC. T., R., M., OR BLE. AND SUEVEY OR AREA <i>S10. M, T-20S, R-38E</i>
15. ELEVATIONS (Show whether DT, RT, CR, etc.) <i>3554 RT</i>	12. COUNTY OR PARISH <i>Lea</i>
	13. STATE <i>N. Mex.</i>

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) ☐REPAIRING WELL ☒
ALTERING CASING ☐
ABANDONMENT* ☐(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

In order to eliminate communications and squeeze off the current gas zone to prevent water from injecting into that zone, the following work was performed:

Squeezed plugs from 3185' to 3504' with 125 sacks of cement. Drilled out cement from 3059' to 3504' and cleaned out to 3903'. Set packer at 3628' and returned well to injection.

18. I hereby certify that the foregoing is true and correct

SIGNED *M. E. Venable* TITLE *Admin Section Chief* DATE *11-18-68*

(This space for Federal or State Office Use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED TH

NOV 21 1968

*See Instructions on Reverse Side

J. GORDON
ACTING DISTRICT ENGINEER