

Conoco, Inc.  
SEMU, Well 316  
30-025-07863  
Eumont Yates Seven Rivers Queen  
Lea County, NM

Sundry Notice: 3-6-2000

Continued:

2-11-00: Bled well down. Installed BOP, rigged up wireline, RIH w/CIBP – set @ 2930', POOH, rigged down wireline, tested CIBP to 1000#-held. RIH w/2 7/8" tubing & packer to 2900', SION.

2-14-00: Spotted 200 gals 15% NEFE HCL @ 2900', reverse circulated packer fluid, set packer @ 2696', tested backside to 1500#-held. Removed BOP & installed production tree – tested tree connection to 5000#. Tested backside to 1000#-held. Rigged up wireline, RIH & perforated w/2 JSPF @ 2758-2764', 2785-2788', 2876-2882' & 2902-2916', rigged down wireline, SION.

2-15-00: Rigged up BJ, tested lines, pumped 2000 gals 15% NEFE HCL & ball sealers. Rigged down BJ. Rigged up swab. SION.

2-16-00: RIH w/swab, tagged fluid, rigged down swab, removed prod. Tree & installed BOP, tested to 1000#, unset packer, POOH w/packer, rigged up wireline, RIH w/CIBP-set @ 2730', rigged down wireline, tested CIBP to 1000#-held. SION.

2-17-00: Circulated packer fluid, POOH w/tubing, removed BOP, installed wellhead. Tested casing to 500#-held.

2-18-00: Rigged down & moved off - evaluating well.

RECEIVED  
MAR 08 2000  
BLM  
ROSWELL NM