

Budget Bureau No. 42-R358. Approval expires 11-30-46.

EQUESTION COMMASSION

and Office

(SUBMIT IN TRIPLICATE) UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WE

NOTICE OF INTENTION TO CHANGE PLANS NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF WATER SHUT-OFFX SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING SUBSEQUENT REPORT OF ALTERING CASING SUBSEQUENT REPORT OF REDRILLING OR REPAIR SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO ABANDON WELL.	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

SEMU-Jarres A-30 No. 2

Hobbs, New Mexico February 27 , 19.51

Well No. 2 is loca	ted 1980 ft. from N line a	andft. from the line of sec
11/4 Sec. 30 (14 Sec. and Sec. No.)	203 <u>365</u> (Twp.) (Bange)	(Merdian)
(Field)	(County or Subdivision)	New Nextoo

The elevation of the derrick floor above sea level is 3530... ft.

DETAILS OF WORK

(State names of and expected depths to objective sends; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Set 10 3/4" cosing at 279' and commuted with 250 sacks commut, commut circulated to surface. Total depth of hole 290' in Red Bed, Plug down 4:30 A.H. 2-10-51.

On 2-11-51, after 24 hours WOC, pressure tested casing with 250# for 30 minutes. Final pressure 240#. Found top of cement plug at 248*. Drilled out commut plug and pressure tested casing with 250# for 30 minutes. Final pressure 240#.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental 011 Company

Address Exac CC

Hobbs, New Mexico

By_S

Title District Superintendent