

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Carper Drilling Company, Inc. Artesia, New Mexico
(Address)

LEASE Randel "C" WELL NO. 4 UNIT L S 12 T 22 S R 35 E

DATE WORK PERFORMED 7-28-58 POOL Jalmat

This is a Report of: (Check appropriate block) ☐ Results of Test of Casing Shut-off
☐ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☐ Other Perf. & frac treatment

Detailed account of work done, nature and quantity of materials used and results obtained.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. TD PBD Prod. Int. Compl Date

Tbng. Dia Tbng Depth Oil String Dia Oil String Depth

Perf Interval (s)

Open Hole Interval Producing Formation (s)

RESULTS OF WORKOVER:	BEFORE	AFTER
Date of Test	<u> </u>	<u> </u>
Oil Production, bbls. per day	<u> </u>	<u> </u>
Gas Production, Mcf per day	<u> </u>	<u> </u>
Water Production, bbls. per day	<u> </u>	<u> </u>
Gas Oil Ratio, cu. ft. per bbl.	<u> </u>	<u> </u>
Gas Well Potential, Mcf per day	<u> </u>	<u> </u>
Witnessed by <u> </u>		

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name [Signature]
Title
Date

Name J. Randolph Smith
Position Vice-President
Company Carper Drilling Company, Inc.

We perforated w/53 bullets by Wellex 3936-66, A W/210 gal. MCA, sand-oil fractured w/12,000 gallons lease crude plus 18,000# sd plus 600# adomite plus 35 sealer balls. Injection rate 16.5 Bbls/min. Fracture treatments by Halliburton.

Set bridge plug @ 3926

We perforated w/8 bullets 3872-76; w/30 3880-96', and w/20 3910-20'. Sand-oil fractured w/12,000 gal. lease crude, plus 18,000# sd plus 600# adomite plus 28 sealer balls. Injection rate 14.8 bbls./min.

Set bridge plug @ 3862

We perforated w/59 bullets 3828-56. Sand-oil fractured w/15,600 gal. lease crude plus 23,400# sd. plus 780# adomite plus 42 sealer balls. Injection rate 16.6 Bbls./min.

We drilled bridge plugs @ 3862' and 3926'. Ran 2" tubing to 3800. This work completed 7-28-58.

