· · · · · · · · · · · · · · · · · · ·	我
	Form C-103
MISCELLANEOUS REP	ATION COMMISSION (Revised 3.55) ORTS ON WELLS as per Commission RAME 1406) PM 7:05
COMPANY Skelly Oil Company - Box 38 - (Addres	5S)
LEASE <u>Mexico "Z"</u> WELL NO. 1	UNIT I S 12 T 22S R 35E
DATE WORK PERFORMED <u>8/18/1955-8/20/19</u>	55_POOLJalmat
This is a Report of: (Check appropriate bloc	ck) Results of Test of Casing Shut-off
Beginning Drilling Operations	Remedial Work
YXXX Plugging	Other

1

Detailed account of work done, nature and quantity of materials used and results obtained. The 8-5/8" casing was set at 335' and cecented with 200 sacks to surface. The 5½" casing was set at 3921' and cemented with 200 sacks. Spotted 25 sacks cement on top of Baker 0.1. bridging plug at 3620'. Han Free-Point indicator and found 5½" casing free at 3190'. Out off 5½" casing at 3190' and pulled same. Filled hole with heavy mud laden fluid to top of 5½" casing at 3190' and spotted 25 sacks cement at 3190'. Filled hole with heavy mud laden fluid to 1700' and spotted 25 sacks cement at 1700'. Filled hole with heavy mud laden fluid to surface. Han 10-sack cement cap and installed 4" pipe marker.

FILL IN BELC	OW FOR RE	MEDIAL WC	ORK REPORTS ON	LY		
Original Well	Data:					
DF Elev	TD	PBD	Prod. Int.	Com	pl Date	
Tbng. Dia	Tbng De		Oil String Dia	Oil Stri	Oil String Depth	
Perf Interval	(s)					
Open Hole Inte	erval	Pro	ducing Formation	(s)	· · · · · · · · · · · · · · · · · · ·	
RESULTS OF	WORKOVEF	5 5		BEFORE	AFTER	
Date of Test						
Oil Production	n, bbls, per	day			- <u></u>	
Gas Productio	on, Mcf per	day				
Water Product	tion, bbls. p	oer day				
Gas-Oil Ratio	, cu. ft. per	· bbl.				
Gas Well Pote	ntial, Mcf p	er day				
Witnessed by				<u>,,,,,,,,,,,,,</u>		
				(Company)		
OIL CONS	SERVATION	COMMISSIC		and complete	ormation given to the best of	
Name MA	and	rong	Name		laver	
Title O.C.	Gas Inspecto	' 2	Position	Dist, Supt.		
Date Si	FP_0_1 10 5r	V	Company	Skelly Oil Com	nanv	