

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		Jalmat Field Yates Sand Unit	
2. Name of Operator Gulf Oil Corporation		7. Unit Agreement Name	
3. Address of Operator P. O. Box 670, Hobbs, N.M. 88240		8. Farm or Lease Name	
4. Location of Well UNIT LETTER <u>G</u> , <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>east</u> LINE, SECTION <u>14</u> TOWNSHIP <u>22S</u> RANGE <u>35E</u> NMPM.		9. Well No. <u>136</u>	
15. Elevation (Show whether DF, RT, GR, etc.) <u>3600' GL</u>		10. Field and Pool, or Wildcat <u>Jalmat</u>	
		12. County <u>Lea</u>	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <u>CO and repair tubing leak</u> <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RJLE 1103.

3993' PB. Pulled producing equipment. Tagged fill at 3492'. Cleaned out to 3973', could not go deeper. Tested tubing and replaced 2 bad order joints. Returned well to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED K. J. Brezeale TITLE Area Engineer DATE 4-24-73

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: