

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation Box 2167 - Hobbs, New Mexico  
(Address)

LEASE J. F. Janda "K" WELL NO. 5 UNIT D S 14 T 22S R 35E

DATE WORK PERFORMED 4-19 thru 4-20-58 POOL Jalant

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☒ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other

Detailed account of work done, nature and quantity of materials used and results obtained.

Howard P. Holmes Drilling Company spudded 12-1/4" hole 11:00 AM 4-19-58.

Ran 9 joints (398') 8-5/8" OD 24# Grade J-55 SS Casing. Set and cemented at 413' with 300 sacks regular neat cement. Plug at 390'. Maximum pressure 250#. Circulated approximately 30 sacks. Job completed at 11:59 PM 4-19-58.

After waiting over 24 hours, tested 8-5/8" casing with 1,000# for 30 minutes. No drop in pressure. Drilled cement plug from 390' to 413' and tested below casing shoe with 1,000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name J. F. Janda

Name ST Janda

Title 6

Position Area Production Superintendent

Date \_\_\_\_\_

Company Gulf Oil Corporation