

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Reaho Corporation, 1316 Mercantile Bank Bldg., Dallas, Tex.  
(Address)

LEASE State "B" WELL NO. 2 UNIT P S 25 T 22S R 35E

DATE WORK PERFORMED Jan. 9, 1957 POOL Jalmat

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

**Set 3,851 ft. of 5½" new J-55 casing, 14.0# at 3851 ft. Cemented with 250 sacks. After 48 hrs. tested casing with 1000#. Held OK.**

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name

Position Homer D. Key, Vice-President

Company Reaho Corporation.

Name E. F. Fidler

Title Engineer District 1

Date \_\_\_\_\_

JAN 12 1957

