

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, N. M.
(Address)

LEASE J. F. Smith "F" WELL NO. 3 UNIT F S A T 24-S R 36-E
DATE WORK PERFORMED Dec. 7-8, 1955 POOL Smith Amice

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off
☐ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☐ Other

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 52 Jts (1602') 8-5/8" OD 24# Gr J-55 SS casing. Set and cemented at 1615' with 750 sacks regular cement. Plug at 1580'. Maximum pressure 700#. Circulated approximately 35 sacks cement. Job complete by 7:30AM 12-7-55.

After waiting over 24 hours, tested 8-5/8" casing with 1500# for 30 minutes. There was no drop in pressure. Drilled cement plug from 1580-1615'. Tested below casing shoe with 200# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. TD PBD Prod. Int. Compl Date
Tbng. Dia Tbng Depth Oil String Dia Oil String Depth
Perf Interval (s)
Open Hole Interval Producing Formation (s)

RESULTS OF WORKOVER:	BEFORE	AFTER
Date of Test		
Oil Production, bbls. per day		
Gas Production, Mcf per day		
Water Production, bbls. per day		
Gas Oil Ratio, cu. ft. per bbl.		
Gas Well Potential, Mcf per day		
Witnessed by <u> </u>		

OIL CONSERVATION COMMISSION		(Company)
Name <u> </u>	I hereby certify that the information given above is true and complete to the best of my knowledge.	
Title <u> </u>	Name <u> </u>	
Date <u> </u>	Position <u> </u>	Area Supt. of Prod.
	Company <u> </u>	Gulf Oil Corporation



LTR



Job separation sheet

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, N. M.
(Address)

LEASE J. F. Janda "F" WELL NO. 3 UNIT F S 4 22-S R 36-E

DATE WORK PERFORMED Dec. 4, 1955 POOL South Eunice

This is a Report of: (Check appropriate block) ☐ Results of Test & Casing Shut-off
☒ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☐ Other

Detailed account of work done, nature and quantity of materials used and results obtained.

D-K Drilling Company spudded 11" hole 3:30PM 12-4-55.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. TD PBD Prod. Int Compl Date
Tbng. Dia Tbng Depth Oil String Dia Oil String Depth
Perf Interval (s)
Open Hole Interval Producing Formation (s)

RESULTS OF WORKOVER:	BEFORE	AFTER
Date of Test		
Oil Production, bbls. per day		
Gas Production, Mcf per day		
Water Production, bbls. per day		
Gas Oil Ratio, cu. ft. per bbl.		
Gas Well Potential, Mcf per day		
Witnessed by <u> </u>		

OIL CONSERVATION COMMISSION

Name C. M. Reeder Title Date

I hereby certify that the information given above is true and complete to the best of my knowledge

Name S. J. Taylor Position Area Supt. of Prod. Company Gulf Oil Corporation