

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS  
(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico  
(Address)

LEASE J. F. Janda "F" WELL NO. 10 UNIT N S 4 T 22-S R 36-E  
DATE WORK PERFORMED 5-3 thru 5-57 POOL South Eunice

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 92 joints (3844') 5-1/2" OD 14# Gr J-55 SS casing. Set and cemented at 3860' with 1265 sacks 30% Aquaseal added. Plug at 3814'. Maximum Pressure 1100#. Circulated approximately 240 sacks cement. Job completed 9:PM 5-3-57.

After waiting over 30 hours, tested 5-1/2" casing with 1000# for 30 minutes. No drop in pressure. Drilled cement plug from 3814-3860'. Tested below casing shoe with 1000# for 30 minutes. No drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		
		(Company)

OIL CONSERVATION COMMISSION

Name E. J. Fisher  
Title \_\_\_\_\_  
Date \_\_\_\_\_

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name S. L. [Signature]  
Position Area Supt. of Prod.  
Company Gulf Oil Corporation