

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Gulf Oil Corporation - Box 2167, Hobbs, New Mexico  
(Address)

LEASE J. F. Janda "A" WELL NO. 16 UNIT N S 4 T 22S R 36E

DATE WORK PERFORMED 3-28 thru 3-30-58 POOL South Eunice

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☒ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Oscar Bourg Drilling Company Spudded 12-1/4" hole 5:PM 3-28-58.

Ran 11 Joints 8-5/8" OD (407') J-55 2 1/2" SS Casing. Set and cemented at 424' with 325 sacks Regular Neat Cement - Plug at 400' - Maximum Pressure 250# - Circulated approximately 25 sacks cement. Job Completed at 4:30AM 3-29-58.

After waiting over 30 hours tested 8-5/8" Casing with 1000# for 30 minutes - No Drop in Pressure. Drilled cement plug from 400-424' and tested with 400# for 30 minutes. No Drop in Pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		
		(Company) _____

OIL CONSERVATION COMMISSION

Name E. F. Fisher  
Title \_\_\_\_\_  
Date \_\_\_\_\_

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name E. F. Taylor  
Position Area Supt. of Production  
Company Gulf Oil Corporation