

COPIES RECEIVED		
TRIBUTION		
FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.
157

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> dual OTHER-	7. Unit Agreement Name
2. Name of Operator Atlantic Richfield Company	8. Farm or Lease Name State 157 "G"
3. Address of Operator P. O. Box 1710, Hobbs, New Mexico 88240	9. Well No. 1-Y
4. Location of Well UNIT LETTER H 1980 FEET FROM THE North LINE AND 810 FEET FROM THE East LINE, SECTION 5 TOWNSHIP 22S RANGE 36E NMPM.	10. Field and Pool, or Wildcat So. Eunice/Jalmat
15. Elevation (Show whether DF, RT, GR, etc.) 3608' GR	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER T.A. So. Eunice Oil Zone <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Pulled 2-3/8" tubing. Ran Baker DR plug & set in Model D packer @ 3725' to T.A. South Eunice oil zone. Ran 2-3/8" tubing w/SN landed @ 3386'. Swabbed Jalmat zone 6 days, recovered water, no shows of oil or gas. Installed test pumping equipment & started pumping to test tank. Work complete 10/19/73. Plan to pump test Jalmat zone 60-90 days to evaluate water production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED O.D. Lutch TITLE Dist. Drlg. Supv. DATE 11/19/73

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: