


DUPLICATE  
COPY

Land Office Las Cruces  
 Lease No. 030132-A  
 Unit Closson

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	XX	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 10, \_\_\_\_\_, 19 37

Well No. 4 is located 660 ft. from N line and 660 ft. from E line of sec. 6

(34 Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

(Field)

(County or Subdivision)

(State or Territory)

The elevation of the derrick floor above sea level is \_\_\_\_\_ ft.

### DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Well to be drilled to the "Big Lime" of approximately 3800' in depth.  
 Cementing will be set at top of Red Rock, 9-5/8" casing will be set through the salt,  
 7" casing will be set around 3700' and in the "Big Lime".

#### PROPOSED CASING PROGRAM AND CEMENTING RECORD

SIZE	WEIGHT	AMOUNT	REMARKS
9-5/8"	40#	250'	To be cemented with approximately 250 sacks
9-5/8" CD	36#	3000'	Two stage cement job, approximately 650 sacks to be used in upper stage and 150 sacks to be used in lower stage.
7"	24	3700'	To be cemented with approximately 200 sacks

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company NEPHO OIL AND REFINING COMPANY

Address Hobbs, N.M.

By D. J. Bodie

Title Sup't. Production