McDONALD STATE A/C 1 NO. 3 DESCRIPTION OF WORKOVER PROCEDURE (11/14/95)

Purpose:

Return to production a well which had previously been shut-in as uneconomical. Resized both surface and downhole pumping equipment to reduce loads and downhole failure rate.

This well had been shut-in since January 1995, at which time the Mark II 228 pumping unit was removed.

- 1. RU pulling unit, pulled rods and 1-3/4" pump, replaced pump with a smaller 1-1/2" pump.
- 2. Installed an American C-320 pumping unit and slowed pumping rate to 6.5 SPM.

h:\rep\WOPMCD#3