Budget Bureau 42–R358.3. Approval expires 12–31–55.

Form 9-3318. (Feb. 1951)	(SUBMIT IN TRIPLICATE)	Land Office Las Cruces Lease No. 030132-6	
• • • • • • • • • • • • • • • • • • • •	UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY	Unit Closson "B" Cities Service Cil Co.	

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL NOTICE OF INTENTION TO CHANGE PL. NOTICE OF INTENTION TO TEST WATER NOTICE OF INTENTION TO RE-DRILL O NOTICE OF INTENTION TO SHOOT OR NOTICE OF INTENTION TO PULL OR AI NOTICE OF INTENTION TO ABANDON W	ANS R SHUT-OFF R REPAIR WELL ACIDIZE TER CASING VELL	SUBSEQUE SUBSEQUE SUBSEQUE SUBSEQUE SUBSEQUE SUPPLEME	INT REPORT OF WATER SHUT-OFF INT REPORT OF SHOOTING OR ACIDIZ INT REPORT OF ALTERING CASING INT REPORT OF RE-DRILLING OR REP INT REPORT OF ABANDONMENT INTARY WELL HISTORY INTARY WELL HISTORY INTARY WELL HISTORY INTARY WELL HISTORY INTARY WELL HISTORY	AIR
(INDICAT	E ABOVE BY CHECK M		June 11	, 19 <b>.56</b>
Well No9 is locat	ed 1980 ft. fr	rom $\begin{bmatrix} 1 \\ S \end{bmatrix}$ line a	and <b>1960</b> ft from $\frac{E}{W}$ li	ne of sec. 19
	22	36	NAFH (Meridiar)	
(% Bec. and Sec. No.) Jalmat (Field)	(IWP.)	(Range) Ca inty or Subdivision)	New Mexic	<b>Q</b> ritory)

The elevation of the derrick floor above sea level is 3583 ft. (Est.)

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cement-ing points, and all other important proposed work)

This well was spudded at 3:30 A.M., June 3, 1956. It was drilled to 1510' in a hydrite. Ran 49 1/3 joints (1494.08') 8 5/8" CD 24# 8R J-55 35 Csg. set at 1509' and cemented with 600 sack 4% gel plus 300 sacks neat. Cement circulated. Flug was down at 8:15 F.N., June 6, 1956. Gement was allowed to set 48 hours before testing for shut-off. Frior to drilling plug, 800 pounds pressure was applied with all valves closed during a 30 minute interval with no drop in pressure. After drilling plug, 600 pounds pressure was a plsed during a 30 minute interval with no drop in pressure. Drilling resumed.

1 understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.				
Company	Cities Service Gil Company			
Address	Box 97,	4- 7		
	Hobbs, New Yexico	By		
		Title District Superintendent		
	U. S. GOVERNMENT PRINTING OF	FICE 18		