

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

30-025-08998

5. Indicate Type of Lease

Federal

STATE ☐

FEE ☐

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

OIL
WELL ☐

GAS
WELL ☐

OTHER

Injection

2. Name of Operator

Conoco Inc.

3. Address of Operator

P. O. Box 460 - Hobbs, NM 88240

4. Well Location

Unit Letter I : 1980 Feet From The South Line and 660 Feet From The East Line

Section

22

Township

22S

Range

36E

NMPM

Lea

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: CD, Perf, Install Liner & Acidize ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Work started 6/20/88. Clean Out to 3825'. Run caliper 3000'. Perf 3678'-3770' w/2 spf. Plug back to 3680'. Tag sand at 3605'. Clean out metal cuttings, sand & scale to 3825'. Plug back to 3680'. Run 3 1/2' fiberglass liner & 5 1/2' pki. Set pki at 2463'. Pki would not set on bottom. Drill out pki & liner for 11 days. RIH w/ new liner & pki. Set pki at 3388'. Cement w/ 115 sacks cement. Drill out cement & test liner to 600 psi. Drill out cal-seal & sand to 3825'. Acidize flood zone from 3675'-3784' w/ 90 bbls 15% HCl. Run hp to 3388' & latch into pki. Return well to production. Work Completed: 7/22/88.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE

Administrative Supervisor

DATE

January 16, 1989

TYPE OR PRINT NAME

D. F. Finney

TELEPHONE NO. (505) 397-5800

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY

TITLE

DATE

JAN 19 1989

CONDITIONS OF APPROVAL, IF ANY:

7/17/88 - Hobbs (3) File