

South Eumec Unit #9
Pg 2

3512' w/ 15 pts tension. Pump 70 bbls Conoco pka fluid down annulus, did not pressure up. Set pke at 3511' w/ 17 pts tension, load annulus w/ 21 bbls pka fluid. Pressure up to 600 psi 3 times, bled off 200 psi in 2-3 mins. Rel pke & rest at 3480' w/ 17 pts tension. Load annulus w/ 10 bbls pka fluid. Pressure up to 600 psi. Pressure up to 500 psi annulus went on vacuum. Release pke & P0014. Set pke at 3574' & pull 15 pts tension. Load annulus w/ 70 bbls Conoco pka fluid. Pressure annulus up 3 times to 460 psi - 70 psi. Pressure decrease & held at 340 psi for 35-40 mins. Contact NMCC. Shut well in pending installation of injection line.