

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on
reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 031670(6)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

CONTINENTAL OIL COMPANY

3. ADDRESS OF OPERATOR

Box 460, Hobbs, N.M. 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

330' ENL & 1650' FEL OF SEC. 19

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3549' DF

12. COUNTY OR PARISH

LEA

13. STATE

N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐

REPAIRING WELL

☐
☐
☐
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)


CLEANUP & INST. CSG. ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Junk in hole. Pulled 2,991' of 5 1/2" CSG (52 Jts. X-line, 35 jts of L&C). Milled over 5 1/2" CSG w/ dress-off mill. Engaged 5 1/2" CSG w/overshot & pulled 15,000# above wt. of drill pipe. Ran 5 1/2" Baish-Ross CSG Bowl on the 5 1/2" CSG. That was removed from hole. Engaged CSG bowl, pulled 40,000# & tested w/500 psi. Held ok. Set squeeze plug @ 3202'. Perf 5 1/2" CSG @ 3400-01' w/ 2 JS PF & Pmpd 250 sks. cmt. Drilled out cmt, tested w/1000 psi for 15 min., held ok. Cleaned out to 9147'. Returned to production. Work started 11-23-74, completed 12-31-74.

18. I hereby certify that the foregoing is true and correct

SIGNED



TITLE

SP. ANALYST

DATE

4-2-75

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

*See Instructions on Reverse Side

ACCEPTED FOR RECORD

APR 7 1975

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

USGSFS, NMFO-4, File