

APPROVED

COPY TO O.C.C.

Form 9-331a
(Feb. 1951)

FEB 27 1963


Budget Bureau No. 42-R358.4
Approval expires 12-31-60.

New Mexico

Land Office

Lease No. LC 068343

Unit

E. W. STANDLEY
DISTRICT ENGINEER

(SUBMIT IN TRIPLICATE)

UNITED STATES

DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 26, 1963

Perry Federal 3891

Well No. 1-31 is located 660 ft. from [N] line and 1980 ft. from [E] line of sec. 31

NE 1/4

(1/4 Sec. and 1 Sec. No.)

T-22-S

(Twp.)

R-32-E

(Range)

NMPM

(Meridian)

Wildcat

(Field)

Lea

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is * ft.

*Not yet available. Will be reported when drilling rig is moved in.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 12-1/4" surface hole to 386'. Ran 12 joints of 8-5/8" OD 24#/ft. J-55 8rd thread ST&C casing, 367.31', plus a Baker float shoe 1.60', for a total length of casing string of 368.91'. Set top of 8-5/8" OD casing 11.20' below the KDB. 8-5/8" OD casing set at 380.11'. Ran one Weatherford centralizer, on the bottom joint. Cemented by Halliburton with 250 sx. Southwestern regular neat cement. Mixing time 8 minutes. Pumping time 5 minutes. Slurry weight 15.6#/gal. Left 30' of cement in the casing, pumping the plug to 350'. Plug down at 6:10 PM, MST 2-25-63. Circulated out 30 sx. cement.

Spudded 12-1/4" surface hole at 10:00 p.m., MST, 2-24-63.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced

Company PERRY R. BASS

Address Box 1178, Monahans, Texas

By

Walter D. Powers
Asst. Div. Manager