

SI 360# 15 MIN SI 470#. PUMP 25 BBL 10# BRINE, KILLED WELL. START POH, LAYING DOWN TBG. LAYED DOWN 13 JTS, WELL CAME IN. CLOSED BOP, CHAIN & BOOMERED TBG. TOOLS BLEW UPHOLE, TBG PARTED, BLEW OUT OF WELL. TOOLS SET, FLOW STOPPED. COLLAR AT RAMS IN BOP. NU FRAC VALVE TO SHUT IN WELL. SION. MONITORED WELL OVERNIGHT.
DAILY: \$4300
CTD: \$29800

- 1-3-98 CUDD REPRESENTATIVE EVALUATED SITUATION, ORDERED SNUBBING UNIT. LAYED TBG STANDING IN DERRICK DOWN IN DOUBLES. RD MOVED PULLING UNIT OFF LOCATION. DISCONNECT PUMP JACK, MOVE OFF LOCATION. DUG OUT AROUND WELLHEAD, FOUND SURFACE CASING LEAK 5' BELOW WH. REPAIRED W/ 7' PATCH. BUILT STEEL SUBSTRUCTURE BRACE TO REINFORCE FOR SNUBBING UNIT. MONITORED WELL OVERNIGHT.
DAILY: \$19200
CTD: \$49,000
- 1-4-98 SPOT SNUBBING UNIT. NU HYDRALIC BOP ON FRAC VALVE. RU PULLING UNIT. NU 13' 7 1/16 SPOOL. RU SNUBBING UNIT. TEST STACK TO 2000#. GIH W/ 2 3/8 LIP GUIDE PIN, 2 JTS 2 3/8 TIW VALVE - TAG FISH. SION.
DAILY: \$12500
CTD: \$61,500
- 1-5-98 TAG FISH AND ROTATE, LATCH & PULL 15000#, PULL OUT OF FISH. TAG FISH AND ROTATE, LATCH FISH, TRY TO RELEASE FROM RBP, PULL OUT OF FISH. POH. RU EXCEL TONGS. GIH W/ OVERSHOT ON 2 7/8 DC'S. TAG FISH, ROTATE W/ TONGS, DID NOT CATCH FISH. POH. SION.
DAILY: \$12500
CTD: \$74,000
- 1-6-98 GIH W/ 5 3/4 OVERSHOT W/ 3 3/8 BASKET GRAPPLE, COULD NOT GET OVER FISH. POH. SOME GAS FLOW BACK, ATTEMPT TO PUMP INTO WELL W/ 10# BRINE. PUMP 45 BBL @ 1300#. RD SNUBBING UNIT. RD SPOOL. PUMP 15 BBL 14.5# KILL FLUID, PLUGGED OFF. ATTEMPT OVERNIGHT FLOWBACK, NO FLOW.
DAILY: \$15500
CTD: \$89,500
- 1-7-98 RU HYDRAULIC WINDOW, 6' & 2' SPOOL, 2ND HYDRAULIC BOP. TEST STACK. PRESSURE UP TO 2500#, SURGE WELL IN ATTEMPT TO WALK TOOLS UP HOLE. WAS NOT SUCCESSFUL. SION.
DAILY: \$12500
CTD: \$102,000
- 1-8-97 RU SNUBBING UNIT AND EXCEL TONGS. PU & GIH W/ 5 7/8 OVERSOCKET W/ 5 1/2 MAXIMUM CATCH. TAG FISH, ROTATE WHILE SNUBBING OVER FISH. SNUB OUT. RECOVER FISH. RD TONGS. SION.