

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE  
(Other instructions on  
reverse side)

Form approved  
Budget Bureau No. 42-R1424.

6. LEASE DESIGNATION AND SERIAL NO.

LC 031620 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR  
Continental Oil Company

3. ADDRESS OF OPERATOR  
P.O. Box 460, Hobbs, N.M.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface 660' FNL & 660' FWL of Sec. 14, T-20S,  
R-37E, Lea County, New Mexico, NMPM

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

SEMU

9. WELL NO.

86

10. FIELD AND POOL, OR WILDCAT

Tubb

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

14-20-S 37E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3584 DF

12. COUNTY OR PARISH

Lea

13. STATE

N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Drilled to 6700' 12-19-64. Ran 210 Jts (6693') of 5 1/2" casing set at 6700'. Cemented W/600 sx Class "C" cement W/8% gel salt saturated and 100 sx cement W/4% gel salt saturated. Top of cement @ 2300' by temperature survey. Plug down @ 8:45 pm 12-19-64. Waited on cement 24 hours. Tested W/1,000# for 30 minutes. Tested O.K.

18. I hereby certify that the foregoing is true and correct

SIGNED

SIGNED: ROBERT CAULT III

TITLE Staff Supervisor

DATE 12-22-64

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

USGS-5, NMOCC-2 JM

TITLE

DATE

Pan Am Hobbs-3, Atl-Ros-2, Calif. Hous & Mid (1 each)

\*See Instructions on Reverse Side

