

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

N. M. OIL CONS. COMMISSION
SUBMITTER'S NAME
(Other Instruction: See Instructions)
P.O. BOX 198
HOBBS, NEW MEXICO

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

88240 LC-031736 (b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Gillully B Federal R/A A

9. WELL NO.

11

10. FIELD AND POOL, OR WELLS

Grayburg-San Andres

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

22-20-37

12. COUNTY OR PARISH

Lea

13. STATE

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. NAME OF OPERATOR
AMOCO PRODUCTION COMPANY
3. ADDRESS OF OPERATOR
P. O. Box 68, Hobbs, NM 88240
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
1980' FNL 'X 1980' FWL, Sec. 22
(Unit F, SE/4 NW/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3549' RDB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☒

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☐
☐
☐
☐
☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Moved in service unit 9-9-83. Logged and perforated 3820'-4310'. Swabbed 4304'-10', 4138'-4217', 3982'-4050', 3820'-87'. Recovered 295 BLW and 299 bbl new water in 45 hours. Attempted to cement squeeze 4304'-10' and unable to pump into form. Cement squeezed 4138'-4217' and unable to reverse circulate cement. Drilled out cement to 4109'. Re-perf 3996'-4001'. Acidized with 884 gal 15% NEFE HCL and additives. Flushed with 15 BFW. Communication to 3670'. Slight show of gas. Cement squeezed 3820'-4050 and unable to sting out of retainer. Pulled up tubing at 3000'. Milled to 3706' and shut in well. Currently shut in pending evaluation.

0+5-BLM, R 1-R. E. Ogden, HOU Rm. 21.150 1-F. J. Nash, HOU Rm. 4.206 1-PJS
1-NMOC

RECEIVED
JAN 23 10 21 AM '84
BUREAU OF LAND MANAGEMENT
ROSWELL DISTRICT

18. I hereby certify that the foregoing is true and correct

SIGNED

Felix J. Sene

TITLE

Assist. Admin. Analyst

DATE

1-18-84

(This space for Federal or State record use)
ACCEPTED FOR RECORD

APPROVED BY

[Signature]

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

MAY 9 1984

*See Instructions on Reverse Side