

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANITIZED	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATION	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.
7. Unit Agreement Name
Eunice Monument Unit
8. Term of Lease (Date)
Eunice Monument Unit
9. Well No.
39
10. Field and Pool, or Field
Eunice-Monument
Grayburg San Andres
12. County
Lea

SUMMARY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR A SUMMARY OF OPERATIONS ON A WELL UNLESS IT IS A SUMMARY OF OPERATIONS ON A WELL.)

1. Well	☒ OIL WELL ☐ GAS WELL ☐ OTHER
2. Name of Operator	TEXACO Inc.
3. Address of Operator	P. O. Box 720, Hobbs, New Mexico 38240
4. Location of Well	UNIT LETTER C, 330 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 29, TOWNSHIP 20-S, RANGE 37-E, NMPH.
15. Elevation (Show whether DB, RT, GR, etc.)	3325' (GR)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☒
TEMPORARILY ABANDON ☐	COMMENCE DRILLING OPER. ☐
PULL OR ALTER CASING ☐	CASING TEST AND CEMENT JOB ☐
OTHER ☐	OTHER ☐
PLUG AND ABANDON ☐	ALTERING CASING ☐
CHANGE PLANS ☐	PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Rig up. Install POP. Pull production equipment.
2. Attempt to set cement retainer, would not hold. Pull retainer.
3. Cement 5-1/2" csg leak @ 464' w/195 sx. Class C cement w/2% Cacl. WOC.
4. Drill out cement. Test csg. Squeeze. Test O.K.
5. Clean out hole.
6. Squeeze 4-1/2" csg perforations 3660-3930' w/10,000 gals. Injectrol 'L' followed w/75 sx Class 'C' cement.
7. Perforate 4-1/2" csg w/1-JSPF @ 3690', 3709', 3714', 3758', 3772', 3786', 3793', 3799', 3806', 3812', and 3816'.
8. Set packer @ 3654'.
9. Acidize 4-1/2" OD casing perforations 3690-3816' w/1750 gals 15% HCl acid using 34 ball sealers for block.
10. Frac w/20,000 gals gel water & 24,000# 20/40 sand in 2 equal stages.
11. Install pumping equipment, test and place on production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED	Asst. District Supt.	DATE	10-21-76
Original signed by			
Jerry Sexton			
Approved by			
FILE 1, Supr.			
CONDITIONS OF APPROVAL, IF ANY			