

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name E. H. B. Phillips "C"
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico		9. Well No. 1
4. Location of Well UNIT LETTER <u>A</u> <u>660</u> FEET FROM THE <u>East</u> LINE AND <u>660</u> FEET FROM THE <u>North</u> LINE, SECTION <u>10</u> TOWNSHIP <u>20-S</u> RANGE <u>37-E</u> NMPM.		10. Field and Pool, or Wildcat Blinebry
15. Elevation (Show whether DF, RT, GR, etc.) 3621' (D. F.)		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 6900'
8 5/8" O. D. Casing Cemented at 1300'

Ran 6888' of 2 7/8" O. D. Casing, 6.50 LB, NEW, J-55, and cemented at 6900' with 550 Sx. 8% gel Class "C", plus 400 Sx. 4% gel Class "C", with 4' sub at 6652'. Plug at 6869'. Job complete 8:45 P. M. January 19, 1965.

Tested 2 7/8" O. D. Casing for 30 minutes with 1500 P. S. I. from 9:00 P. M. to 9:30 P. M. January 21, 1965. Tested O. K. Job complete 9:30 P. M. January 21, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. D. Raymond TITLE Assistant District Superintendent DATE January 22, 1965.

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: